COMPLETION REPORT

1. Name of Work : **IMPROVEMENT TO ROADS AND DRAINS 11TH B AND 12TH CROSS ROADS AT VISHWESHWARAIAH LAYOUT IN WARD NO. 14**

2. Sanctioned Estimate No. & Dt : CE/DZ/107/17-18 dt 8.8.2017

3. Head of Account which is Chargeable : PC07 H78

4. Work Order No. & Dt : EE/DD/026/17-18/dt 23-8-2017

5. Name of Contractor : **TECHNICAL MANGER (WEST), KRIDL**

6a. Time stipulated for completion of work :

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. SBD/17-18

8. Check measurement of the Asst. : M.B. No. ..... Page No. SB609/1 to 58615/2

Asst. Exe. Eng. / Exe. Eng :

Page No. .....

9. Name of the Office / Official incharge of the work :

10. a) Asst. Engineer

b) Asst. Exe. Engineer

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
50-00	4989188-00 / 4989902-00	—	1088200

CE/DZ/ 16/10/17

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W/14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ACCOUNTS SUPTD. ( )